

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
KC Live Demolition Design Services- Block 110	A.T Renczarski & Company	87000001	13.0%	8.0%	0.0%	\$242,700.00	\$242,700.00	\$24,401.00	\$15,016.00	\$65,459.00	\$29,663.00	27%	12%
Ruskin Heights Sewer Rehab	Ace Pipe Cleaning, Inc.	810	10.0%	10.0%	0.0%	\$4,164,444.89	\$0.00	\$424,826.99	\$416,444.49	\$0.00	\$0.00	#DIV/0!	#DIV/0!
Catch Basin Phase G	Ace Pipe Cleaning, Inc.	82000071	13.0%	8.0%	0.0%	\$ 501,290.00	\$356,952.00	\$65,167.00	\$40,103.00	\$56,657.00	\$33,789.00	16%	9%
Catch Basin Phase F	Ace Pipe Cleaning, Inc.	82000069	13.0%	8.0%	0.0%	\$1,733,877.40	\$1,449,098.52	\$225,000.00	\$139,000.00	\$213,800.00	\$213,800.00	15%	15%
Replacement of 27th Street Viaduct over Vine Street	APAC	89005391	8.3%	0.0%	0.0%	\$2,908,236.00	\$1,893,313.65	\$241,261.25	\$0.00	\$22,688.03		1%	0%
Rocky Branch WWTP	Archer Engineers	829	15.0%	7.0%	0.0%	\$735,000.00	\$688,000.00	\$106,250.00	\$49,583.00	\$54,941.00	\$35,286.00	8%	5%
Block 110 Demolition/Abatement	B&R Insulation	50369	15.0%	7.0%	0.0%	\$3,489,876.00	\$3,253,459.00	\$523,481.00	\$244,291.00	\$333,386.00	\$106,794.00	10%	3%
KC Live Phase 1 UT 13th & Main	Beemer Construction	50203	7.0%	4.0%	0.0%	\$857,308.00	\$857,308.00	\$35,712.00	\$20,407.00	\$39,713.00	\$40,411.00	5%	5%
KC Live Pase II UT Repl Bl 125 14th Walnut	Beemer Construction	50252	9.0%	3.0%	0.0%	\$2,056,200.00	\$2,056,200.00	\$108,370.35	\$36,123.45	\$80,771.76	\$51,092.00	4%	2%
Jackson-Cass Regional Transmission System	Beemer Construction	8018	10.0%	6.0%	0.0%	\$17,600,000.00	\$9,775,346.00	\$202,557.00	\$1,005,085.00	\$59,233.00	\$186,542.00	1%	2%
Upgrade & Relocate Emergency Airfield Generator	Black & Veatch Corporation	20000043	13.0%	8.0%	0.0%		\$384,351.00	\$50,393.00	\$31,427.00	\$37,908.00	\$37,427.00	10%	10%
Arena KCMO Downtown	Black & Veatch Corporation	89000-505-010	18.0%	10.0%	0.0%	\$590,150.00	\$590,085.00	\$123,014.00	\$72,312.00	\$116,729.00	\$72,041.00	20%	12%
KC Live Detailed Utility Design	Black & Veatch Corporation	87000001	13.0%	8.0%	0.0%	\$1,199,000.00	\$1,135,709.00	\$122,720.00	\$75,520.00	\$84,347.00	\$87,910.00	7%	8%
MO River NEID/Turkey Creek Plan	Black & Veatch Corporation	81000276	13.0%	8.0%	0.0%	\$3,484,218.00	\$1,325,436.00	\$452,400.00	\$279,200.00	\$128,153.00	\$0.00	10%	0%
Library District Streetscape	Bowman Bowman Novick Inc	714-089-1950-YXX-8118	13.0%	8.0%	0.0%	\$194,094.00	\$171,812.30	\$97,175.00	\$0.00	\$91,344.00	\$0.00	53%	0%
Blue River Rd. Site A	Brian Gordon	89008040	0.0%	0.0%	0.0%	\$287,789.00	\$148,367.20	\$0.00	\$51,886.25	\$0.00	\$46,697.62	0%	31%
75th State Line Rd. Improvement	Brian Gordon	89004097 STP-3413 (402)	0.0%	0.0%	0.0%	\$722,592.10	\$238,256.48	\$0.00	\$88,357.00	\$0.00	\$77,867.00	0%	33%
Line Creek Corridor Plan	Bucher Willis & Rafliff Corporation		13.0%	8.0%	0.0%	\$125,000.00	\$10,100.40	\$19,100.83	\$10,500.00	\$0.00	\$3,150.00	0%	31%
92nd street and state line Improvements	Bucher Willis & Rafliff Corporation	100-089-7731-yxx-4112	13.0%	8.0%	0.0%	\$83,390.00	\$75,322.00	\$25,340.00	\$12,470.00	\$23,954.00	\$5,580.00	32%	7%
Strom Drainage Improvement Duke Gibson	Bucher Willis & Rafliff Corporation	309-089-6600-yxx-3521	13.0%	8.0%	0.0%	\$121,868.00	\$113,716.87	\$4,750.00	\$11,225.00	\$4,750.00	\$11,224.00	4%	10%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
Parkway& Boulevard Planning Study	Bucher Willis & Rafliff Corporation		13.0%	8.0%	0.0%	\$299,975.00	\$137,725.25	\$39,360.00	\$24,083.00	\$14,260.00	\$17,286.00	10%	13%
Greenhills Wastewater Pump Station	Bucher Willis & Rafliff Corporation	81000317	13.0%	8.0%	0.0%	\$243,900.00	\$202,577.19	\$71,000.00	\$22,339.00	\$51,816.00	\$19,024.00	26%	9%
Birmingham Basin Plans(OCP, Part 1)	Bucher Willis & Rafliff Corporation	81000277	13.0%	8.0%	0.0%	\$640,000.00	\$351,257.12	\$88,329.00	\$55,654.00	\$75,712.00	\$23,948.00	22%	7%
Gardner Ave Storm water system Improvement	Bucher Willis & Rafliff Corporation	071	13.0%	8.0%	0.0%	\$855,000.00	\$726,029.19	\$173,943.00	\$38,491.00	\$134,445.00	\$29,052.00	19%	4%
N. Brighton Ave. Improvements	Bucher Willis & Rafliff Corporation	309-089-6101-yxx-2675	13.0%	8.0%	0.0%	\$1,176,028.41	\$1,121,901.51	\$123,642.00	\$96,064.00	\$123,617.00	\$94,608.00	11%	8%
KCAD CRCF Construction Administration	Bucher Willis & Rafliff Corporation	19960c21	13.0%	8.0%	0.0%	\$11,730,390.00	\$9,727,855.00	\$1,488,378.00	\$2,888,323.00	\$1,446,366.46	\$2,698,194.40	15%	28%
On call Bridge & Structural plan Review services	Bucher Willis & Rafliff Corporation	714-089-1950-yxx-2897	13.0%	8.0%	0.0%	\$240,000.00	\$55,407.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%
Lexington Ave Bridge over Chestnut	Bucher Willis & Rafliff Corporation	210-089-7702-yxx-5405	13.0%	8.0%	0.0%	\$319,880.00	\$183,135.39	\$90,815.00	\$29,269.00	\$10,426.00	\$2,616.00	6%	1%
Benton Blvd & Gregory Blvd. Bridge Studies	Bucher Willis & Rafliff Corporation	210-089-7702-yxx-5510 & 5511	13.0%	8.0%	0.0%	\$246,242.00	\$199,784.21	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%
Bruce Forrester Viaduct Replacement	Bucher Willis & Rafliff Corporation	309-089-7271-yxx-5438	13.0%	8.0%	0.0%	\$671,317.25	\$245,583.00	\$121,292.00	\$75,555.00	\$4,770.00	\$32,707.00	2%	13%
North Home over Fishing River Bridge	Bucher Willis & Rafliff Corporation	309-089-7109-yxx-5359	13.0%	8.0%	0.0%	\$381,517.00	\$313,418.18	\$63,137.00	\$43,639.46	\$66,373.00	\$43,639.00	21%	14%
The Springs Tiffany Hills Park Family Aquatic Ctr	Bucher, Willis & Rafliff Corp.		4.6%	5.8%	0.0%	\$393,270.00	\$378,593.20	\$18,000.00	\$22,720.00	\$23,000.00	\$22,720.00	6%	6%
Park System Ten-Year Master Plan	Bucher, Willis & Rafliff Corp		9.3%	5.3%	0.0%	\$419,271.00	\$378,858.18	\$39,150.00	\$22,000.00	\$22,825.00	\$22,000.00	6%	6%
Crestwood Neighborhood CPS	Burns & McDonnell Engineering Company,	923	13.0%	8.0%	0.0%	\$608,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	#DIV/0!
Overhaul Base Central Plan Rehabilitation	Burns & McDonnell Engineering Company,	620050294	13.0%	8.0%	0.0%	\$249,000.00	\$242,213.00	\$35,650.00	\$22,500.00	\$35,714.00	\$22,500.00	15%	9%
Lower Shoal Creek and Birmingham Bottoms	Burns & McDonnell Engineering Company,	8200043	13.0%	8.0%	0.0%	\$710,000.00	\$541,619.26	\$263,689.00	\$24,225.00	\$228,753.20	\$23,931.00	42%	4%
Project Management Services	Burns & McDonnell Engineering Company,	89000-505	18.0%	10.0%	0.0%	\$5,449,203.00	\$4,513,410.69	\$1,565,606.00	\$339,197.00	\$1,394,080.00	\$339,197.00	31%	8%
CSO Long Term Control Work Plan	Burns & McDonnell Engineering Company,	770	10.0%	5.0%	0.0%	\$15,045,065.00	\$8,044,716.00	\$1,858,854.00	\$1,887,370.00	\$736,697.00	\$876,522.00	9%	11%
Brookside Storm and Sanitary Sewer Improvement	Burns & McDonnell Engineering Company,	654	13.0%	8.0%	0.0%	\$3,764,300.00				\$278,481.00	\$34,285.00	#DIV/0!	#DIV/0!
Convention Center Ballroom Envelope & Finishes	Capital Electric	284-03030-11	20.0%	13.0%	0.0%	\$7,162,235.00	\$815,959.00	\$1,411,539.00	\$946,767.00	\$10,370.00	\$86,037.00	1%	11%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
Turkey Creek Wastewater Pump Station	CDM	8100173	13.0%	9.0%	0.0%	\$1,016,000.00	\$927,143.00	\$154,690.00	\$127,203.00	\$150,746.00	\$118,338.00	16%	13%
Upgrade Glycol Collection	CDM	20020174	13.0%	6.0%	0.0%	\$1,803,403.00	\$965,793.00	\$400,111.00	\$198,697.00	\$241,863.00	\$51,740.00	25%	5%
Brush/Town Fork Creek CSO Plan Project	CDM	81000278	13.0%	8.0%	0.0%	\$4,548,467.00	\$2,518,068.64	\$817,322.00	\$461,996.00	\$554,511.28	\$445,198.62	22%	18%
KCCC Ballroom Excavation, Foundation, Structure	Clarkson Construction Company	284-03030-10	8.0%	1.0%	0.0%	\$32,819,000.00	\$26,387,036.41	\$3,151,460.00	\$1,637,600.00	\$1,699,483.00	\$1,224,253.00	6%	5%
KC Zoo Barn Improvement	CLR Design	7005004	13.0%	8.0%	0.0%	\$1,137,758.00	\$879,899.00	\$209,552.00	\$35,536.00	\$178,146.00	\$58,045.00	20%	7%
Downtown Runway 1/19	Coffman Associates, Inc.	KCMO PO 062-2004080	0.0%	25.3%	0.0%	\$379,700.00	\$364,543.08	\$20,000.00	\$96,065.00	\$0.00	\$21,206.00	0%	6%
KCI Bridge Rehabilitation	Comanche Construction Inc.	62040289	14.0%	7.0%	0.0%	\$1,594,293.80	\$0.00	\$225,000.00	\$137,940.00	\$0.00	\$8,550.00	#DIV/0!	#DIV/0!
Lexington Ave Bridge Rep	Comanche Construction Inc.	2101897702-YXX-5405	11.0%	4.0%	0.0%	\$1,391,372.00	\$1,130,372.00	\$136,600.00	\$49,906.00	\$144,152.00	\$33,994.00	13%	3%
Randolph Creek, Searcy Creek, Buckeye Creek and	Consoer Townsend Environdyne Engineers,	8200034	13.0%	8.0%	0.0%	\$ 1,071,348.00	\$ 1,071,340.97	\$ 251,978.00	\$ 75,800.00	\$ 251,973.87	\$ 73,300.00	24%	7%
Longview Road Improvements	Cook, Flatt & Strobel Engineers	209-089-7608-YXX-1270	13.0%	8.0%	0.0%	\$13,150.00	\$11,243.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	
KC Live Walnut Street Trolley Track Removal	Damon Pursell Const	CIMO 001	10.0%	0.0%	0.0%	\$ 303,505.00	\$ 303,505.00	\$ 30,580.00	\$0.00	\$ 30,350.00	\$0.00	10%	0%
87th St. Blue River to Denver Ave	Damon Pursell Const	309-089-7617-yxx-8037	5.0%	0.0%	0.0%	\$6,840,018.14	\$2,791,710.66	\$53,000.00	\$565,611.00	\$0.00	\$0.00	0%	0%
KC Live Block 126 Demolition/Abatement	DECO Companies	50248	23.0%	0.0%	0.0%	\$1,677,050.00	\$1,677,050.00	\$509,026.00	\$0.00	\$963,755.00	\$0.00	57%	0%
KC Live Block 124 Demolition/Abatement	DECO Companies	50249	18.0%	0.0%	0.0%	\$1,892,019.00	\$1,892,019.00	\$298,413.00	\$0.00	\$854,444.00	\$0.00	45%	0%
KC Live Block 139 & 140 Building Demolition	DECO Companies	50394	15.0%	8.0%	0.0%	\$4,016,079.00	\$3,766,423.00	\$446,333.00	\$238,044.00	\$1,368,154.00	\$0.00	36%	0%
Curbside Recycling	Deffenbaugh Industries, Inc.	EM-030413-01	11.0%	0.0%	0.0%	\$3,638,398.00	\$605,985.50	\$0.00	\$0.00	\$66,898.00	\$0.00	11%	0%
Residential Refuse Collection	Deffenbaugh Industries, Inc.	EM-050501	20.0%	0.0%	0.0%	\$4,685,475.00	\$780,170.04	\$0.00	\$0.00	\$156,152.00	\$0.00	20%	0%
East Raytown Road Bridge Over Round Grove Creek	Delich, Roth & Goodwillie, P.A.	89005447	13.0%	8.0%	0.0%	\$ 413,331.00	\$ 254,502.00	\$ 108,177.00	\$ 22,891.00	\$ 20,556.00	\$ 8,240.00	8%	3%
Interactive A/V Production Services	Donna Lawrence Productions	70050003-003	13.0%	8.0%	0.0%	\$2,253,374.00	\$1,880,980.00	\$60,000.00	\$30,000.00	\$5,100.00	\$8,087.00	0%	0%
Pump Repair, Parts & Service	Douglas Pump Service	EV0000010				\$585,636.00	\$297,961.39	\$80,240.00	\$25,400.00	\$31,354.00	\$7,577.00	11%	3%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
KCMO Tow Lot (additional Leed & Site analysis)	El dorado Inc	502-03048-2B Amendment 2	13.0%	8.0%	0.0%	\$8,250.00	\$5,850.00	\$0.00	\$3,000.00	\$0.00	\$3,000.00	0%	51%
KCMO Tow	El Dorado Inc	502-03048-2	13.0%	8.0%	0.0%	\$62,246.60	\$62,080.74	\$10,000.00	\$5,200.00	\$10,000.00	\$5,034.00	16%	8%
KCMO Tow Lot (Design Development)	El dorado Inc	502-03048-2C Amendment 3	13.0%	8.0%	0.0%	\$146,416.00	\$125,710.01	\$77,290.00	\$20,221.00	\$75,911.00	\$9,510.00	60%	8%
KCMO TOW LOT	El Dorado Inc.	502-03048-2D Amendment 4	13.0%	8.0%	0.0%	\$555,067.00	\$34,935.00	\$187,799.00	\$60,659.00	\$0.00	\$0.00	0%	0%
Opn. & Maint. of Spec Sys at Overhaul Base	Facility Operation Services, LLc	C050257	13.0%	8.0%	0.0%	\$21,979,142.00	\$2,497,816.00	\$2,985,000.00	\$1,880,000.00	\$194,217.00	\$160,662.00	8%	6%
Arena Remediation	Family Environmental Compliance Services	89000-505-007	18.0%	10.0%	0.0%	\$718,493.00	\$667,617.00	\$258,657.00	\$143,698.00	\$167,953.00	\$112,534.00	25%	17%
KC Live Block 124,125,110	Family Environmental Compliance Services		13.0%	8.0%	0.0%	\$1,034,615.00	\$1,026,959.49	\$134,499.00	\$144,846.00	\$135,109.00	\$144,603.00	13%	14%
Compensation Study	Fox Lawson & Assoc	EV000000054				\$245,000.00	\$125,926.00	\$2,664.00	\$0.00	\$2,664.00	\$0.00	2%	0%
Council Dist 1,3, 5	G C Construction	60002, 60008, 60022	14.0%	4.0%	0.0%	\$414,156.15	\$0.00	\$145,000.00	\$21,000.00	\$117,209.00	\$17,837.00	#DIV/0!	#DIV/0!
Brookside Watershed Area Storm and Sanitary Sewer	G C Construction	857	12.0%	6.0%	0.0%	\$5,825,000.00		\$699,000.00	\$349,500.00				
Checkpoint Modification	Gardner Construction Co., Inc.	20030257	0.0%	0.0%	26.0%	\$547,221.78	\$547,221.78	\$139,500.00	\$293,652.00	\$139,500.00	\$293,652.00	25%	54%
KCI Bldg.Upgrade @ 533 Mexico	Gardner Construction Co., Inc.	20010077	13.0%	12.0%	0.0%	\$2,977,549.00	\$2,977,549.00	\$1,348,829.00	\$387,081.00	\$1,350,184.00	\$387,443.00	45%	13%
Pre-Construction Pkg	Gardner Construction Co., Inc.	2001C11C	15.0%	8.0%	0.0%	\$5,698,036.00	\$5,693,315.00	\$763,471.00	\$518,768.00	\$750,829.00	\$509,138.00	13%	9%
Cargo Glycol Collection System KCI	Garney Companies, Inc	20020174B	18.0%	0.0%	0.0%	\$7,934,616.00	\$0.00	\$1,450,442.00	\$0.00	\$0.00	\$0.00	#DIV/0!	#DIV/0!
22nd/23rd Corridor Phase 1A Improvements	George Butler Associates, Inc	89001213 STP 3401(403)	13.0%	8.0%	0.0%	\$338,025.00	\$55,409.56	\$43,950.00	\$27,000.00	\$0.00	\$0.00	0%	0%
Blue River Golf Course	George Butler Associates, Inc		13.0%	4.0%	0.0%	\$127,050.00	\$106,785.66	\$4,670.00	\$0.00	\$0.00	\$0.00	0%	0%
NE 61st & N. Wheeling San. Sewer Ext	George Butler Associates, Inc	309-089-6709-xx-3406	13.0%	8.0%	0.0%	\$134,332.90	\$122,996.00	\$30,282.50	\$14,707.50	\$32,922.00	\$14,791.00	27%	12%
12th St over Big Blue & Kentucky Ave over Rock Cr	George Butler Associates, Inc	210-089-7702-yxx-5514 210-089-	13.0%	8.0%	0.0%	\$238,372.00	\$184,041.13	\$58,260.00	\$5,900.00	\$34,448.00	\$4,700.00	19%	3%
Remainder SSS	George Butler Associates, Inc	81000281	13.0%	8.0%	0.0%	\$368,842.00	\$265,767.98	\$48,000.00	\$29,500.00	\$39,000.00	\$24,000.00	15%	9%
Raytown Rd over Lumpkins Fork. 155th St over Lumpk	George Butler Associates, Inc	309-089-7632-yxx-5468 309-	13.0%	8.0%	0.0%	\$585,636.00	\$323,485.00	\$80,240.00	\$25,400.00	\$31,354.00	\$7,577.00	10%	2%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
31st over Wyandotte St	George Butler Associates, Inc	100-089-7293-yxx-5422	13.0%	8.0%	0.0%	\$393,427.00	\$342,324.76	\$49,040.00	\$156,256.00	\$49,640.00	\$91,033.00	15%	27%
Lumpkins Fork, White Oak & Little blue River	George Butler Associates, Inc	8200046	13.0%	8.0%	0.0%	\$935,130.00	\$929,062.00	\$121,516.00	\$117,994.00	\$115,474.00	\$129,656.00	12%	14%
Boiler Replacement	George Butler Associates, Inc	B29	15.0%	0.0%	0.0%	\$1,184,534.00	\$1,177,505.02	\$208,089.00	\$0.00	\$270,790.00	\$0.00	23%	0%
22nd/23rd Corridor	George Butler Associates, Inc	309-089-77007-YXX123-XX	9.0%	8.7%	0.0%	\$2,512,632.00	\$2,512,632.00	\$348,023.00	\$212,225.00	\$129,546.00	\$212,225.00	5%	8%
Parking Garage/EZ Parking	George Butler Associates, Inc	C29	13.0%	8.0%	0.0%	\$2,870,472.73	\$2,805,848.47	\$124,856.34	\$61,190.62	\$124,856.34	\$61,190.62	4%	2%
Small Main Replacement Hillcrest Rd. to Stark	Haines & Associates	7864	5.0%	3.0%	0.0%	\$1,724,895.00				\$61,009.00	\$38,578.95		
Basin Plans Overflow Control Program	HDR Engineering Inc	81000283	13.0%	8.0%	0.0%	\$3,000,000.00	\$1,597,695.00	\$390,691.00	\$255,606.00	\$353,901.00	\$130,584.00	22%	8%
Bannister Rd & Blue Ridge Blvd	HDR Engineering, Inc.	89004283	13.0%	8.0%	0.0%	\$85,478.00	\$38,526.00	\$16,288.00	\$2,800.00	\$0.00	\$0.00	0%	0%
NW 72nd St. Preliminary Design & Estimate	HDR Engineering, Inc.	89008126	0.0%	10.0%	0.0%	\$50,000.00	\$49,714.00	\$0.00	\$5,035.00	\$0.00	\$5,035.00	0%	10%
NE 104th St Preliminary Design & Estimate	HDR Engineering, Inc.	89008133	0.0%	19.0%	0.0%	\$100,000.00	\$55,410.00	\$0.00	\$19,345.00	\$0.00	\$2,039.00	0%	4%
Red Bridge Improvements	HDR Engineering, Inc.	309-089-7634-B8054/5464	13.0%	6.0%	0.0%	\$1,381,156.00	\$1,514,141.00	\$358,088.00	\$112,932.00	\$334,178.00	\$112,310.00	22%	7%
KC Live Street Paving Design	HNTB Corporation	870-00-001	13.0%	8.0%	0.0%	\$1,138,056.00	\$1,024,250.40	\$150,500.00	\$80,000.00	\$140,675.00	\$47,026.00	14%	5%
Taxiway B. Rehabilitation	HNTB Corporation	C07/20010122/62050299	21.0%	0.0%	0.0%	\$4,251,510.00	\$3,172,764.00	\$668,994.25	\$126,520.00	\$434,878.00	\$123,252.00	14%	4%
Convention Center Expansion and Improvements	HNTB Corporation	284-0303-2	13.0%	8.0%	0.0%	\$18,088,604.00	\$16,168,069.00	\$2,160,315.00	\$1,287,790.00	\$2,011,672.00	\$3,169,456.00	12%	20%
Line Creek/Rock Creek Area	HNTB Corporation	874	13.0%	8.0%	0.0%	\$1,665,164.00				\$102,098.00	\$67,300.00		
Kansas City Downtown Arena Project	HOK Sport, Inc.	100-089.7770	18.0%	10.0%	0.0%	\$10,400,000.00	\$9,294,081.00	\$2,072,000.00	\$926,900.00	\$1,664,270.00	\$779,665.00	18%	8%
Kansas City Music Hall- Stag Expansion & Renov	Holzman Moss Architecture, LLP	281-01012A	13.0%	8.0%	0.0%	\$1,120,825.00	\$229,721.00	\$88,255.00	\$37,480.00	\$24,433.00	\$26,480.00	11%	12%
Cole Grove Sewer Rehab	Insituform Technology USA	791	10.0%	5.0%	0.0%	\$1,070,378.95		\$96,334.11	\$53,518.95				
Hot Recycling, Resurfacing, & Coldmilling	J.M. Fahey Construction Company	2-Jun	12.0%	5.0%	0.0%	\$3,858,241.60	\$0.00	\$478,000.00	\$643,250.00	\$64,675.00	\$9,707.00	#DIV/0!	#DIV/0!
Street Replacement Project-Phase 2	J.M. Fahey Construction Company	87000001-01	13.0%	13.0%	0.0%	\$7,387,078.00	\$1,856,051.00	\$960,320.00	\$960,320.00	\$368,652.00	\$321,421.00	20%	17%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
Zoning & Subdivision. Update	James Duncan & Associates, Inc	040779	13.0%	8.0%	0.0%	\$375,000.00	\$143,669.98	\$49,500.00	\$30,900.00	\$6,750.00	\$6,490.00	5%	5%
Shoal Creek Parkway	JE Dunn	932-03072	17.0%	9.0%	0.0%	\$6,668,765.00	\$5,209,674.00	\$1,150,576.00	\$608,909.00	\$946,873.00	\$347,286.00	18%	7%
Fire Station 19	JE Dunn	89000019	15.0%	7.0%	0.0%	\$6,416,437.00	\$6,259,568.00	\$1,073,928.00	\$664,048.00	\$1,006,996.00	\$516,223.00	16%	8%
Wayfinding signs for Downtown KC Phase 2 Final	Jeffry Corbin Design Inc.	339-089-7259 YXX-4362				\$249,705.00	\$211,495.00	\$0.00	\$29,800.00	\$0.00	\$21,800.00	0%	10%
North Satellite Service Center	Jenkins & Associates, Inc	267-04098	13.0%	14.0%	0.0%	\$1,055,000.00	\$856,520.00	\$133,940.00	\$151,423.00	\$33,877.00	\$0.00	4%	0%
Fire Station 16 Remodel	Julius Kaaz Construction Co,Inc	016-04004-2	22.0%	13.0%	0.0%	\$2,358,070.00	\$1,956,409.00	\$497,593.00	\$312,194.00	\$470,366.00	\$295,193.00	24%	15%
Fire Station #41	K.C. Heritage Construction Co.	PW-041-FB03	17.0%	8.0%	0.0%	\$3,784,000.00	\$2,692,571.85	\$432,848.00	\$537,107.00	\$227,999.00	\$345,643.00	8%	13%
Convention Center- Bartle Hall	Kansas City Mechanical, Inc	284-03030-12	21.0%	12.0%	0.0%	\$4,774,804.25	\$2,071,178.00	\$1,402,040.00	\$0.00	\$597,626.00	\$0.00	29%	0%
KC One Citywide Effort of Comprehensive Storm water	KC One Citywide Effort of Comprehensive Storm	55	13.0%	8.1%	0.0%	\$5,093,161.00	\$2,572,537.00	\$469,050.00	\$700,395.00	\$248,749.00	\$563,952.00	10%	22%
KC Live Block 138- Empire Theater Abatement	Kingston Environmental Services, Inc	CS060022	15.0%	10.0%	0.0%	\$2,139,057.00	\$2,050,945.00	\$194,558.00	\$129,705.00	\$1,710,853.00	\$0.00	83%	0%
KC Live Telecommunications Conduit System	Kissick Construction Co.	870 00 001 CONTRACT CS	15.0%	9.0%	0.0%	\$3,296,761.00	\$1,826,502.30	\$721,747.00	\$122,500.00	\$721,752.00	\$65,748.00	40%	4%
KC Downtown Arena City Utilities Relocation Phase	Kissick Construction Co.	89000 505 010	10.0%	4.0%	0.0%	\$5,363,530.00	\$3,843,387.66	\$654,039.00	\$55,421.00	\$654,039.00	\$55,421.00	17%	1%
KC Live Utility Replacement Phase 3 - Pkg 1	Kissick Construction Co.	870-00-001	9.0%	3.0%	0.0%	\$5,792,669.00	\$5,758,128.60	\$561,335.00	\$105,173.00	\$561,335.00	\$126,492.00	10%	2%
KC Live Utility Replacement Phase 3 - Pkg 3	Kissick Construction Co.	870 00 001 CS 050403	9.0%	3.0%	0.0%	\$7,011,000.00	\$5,909,426.16	\$654,221.00	\$212,933.00	\$722,421.00	\$106,904.00	12%	2%
Kone, Inc. Various Buildings	Kone, Inc		9.0%	0.0%	0.0%	\$522,006.40	\$114,919.88	\$0.00	\$0.00	\$3,600.00	\$0.00	3%	0%
CAFR & City Audit	KPMG LLP		20.0%	0.0%	0.0%	\$345,500.00	\$318,000.00	\$80,000.00	\$0.00	\$80,000.00	\$0.00	25%	0%
Fire Station 23	Kraus-Anderson Const	023-03032-2	17.0%	9.0%	0.0%	\$3,798,929.00	\$2,542,612.49	\$1,896,873.00	\$147,037.00	\$1,600,104.00	\$110,097.00	63%	4%
Police Training Academy	Kraus-Anderson Constr.	930-03004-2	20.0%	7.0%	0.0%	\$25,940,709.00	\$11,148,443.00	\$3,505,339.00	\$2,556,395.00	\$1,628,253.00	\$880,190.00	15%	8%
Fire Station #29 Remodel	Kraus-Anderson Construction	029-04007-2	18.0%	13.0%	0.0%	\$2,289,223.00	\$2,032,625.70	\$557,085.00	\$107,025.00	\$515,188.00	\$95,404.00	25%	5%
Auditorium Plaza Parking Garage	Kraus-Anderson Construction	291-01050-2	12.0%	5.0%	0.0%	\$3,362,017.00	\$3,999,654.00	\$327,815.00	\$290,976.00	\$301,427.00	\$198,862.00	8%	5%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
Advertising & Marketing Services	Kuhn & Wittenborn Advertising	C040135	13.0%	8.0%	0.0%	\$400,000.00	\$240,101.00	\$52,000.00	\$34,085.00	\$2,957.00	\$34,469.00	1%	14%
North Home Ave over Fishing River	L.G. Barcus and Sons, Inc	309-089-7109-YXX-5359	18.0%	5.0%	0.0%	\$907,901.76	\$626,421.34	\$40,451.00	\$75,791.00	\$34,452.00	\$0.00	5%	0%
Kansas City/Raymore	Landmark Structures	8150	7.0%	4.0%	0.0%	\$2,590,000.00	\$740,235.00	\$10,826.00	\$9,500.00	\$7,826.00	\$9,220.20	1%	1%
KC/Raymore Elevated Storage Tank	Landmark Structures	8150	10.0%	0.0%	0.0%	\$2,720,000.00				\$3,250.00			
55th & Bennington Sewer	Larkin Group Inc	3562	13.0%	8.0%	0.0%	\$82,000.00	\$74,653.00	\$20,841.00	\$9,215.25	\$20,845.00	\$9,315.00	28%	12%
Romannell West Sewer	Larkin Group Inc	784	13.0%	8.0%	0.0%	\$90,000.00	\$85,830.00	\$28,358.00	\$43,098.00	\$26,130.00	\$12,395.00	30%	14%
49th & Farley sanitary sewer	Larkin Group Inc	3778	13.0%	8.0%	0.0%	\$108,105.00	\$105,341.00	\$34,450.00	\$11,970.00	\$31,450.00	\$10,707.00	30%	10%
Woodbridge Sub Division Strom Drainage	Larkin Group Inc	309-089-6600-xx-3520	18.0%	10.0%	0.0%	\$117,000.00	\$115,000.00	\$21,240.00	\$11,590.00	\$21,240.00	\$8,917.00	18%	8%
Ward Pkwy to Mercier Strom Drainage	Larkin Group Inc	3596/3757	13.0%	8.0%	0.0%	\$209,360.00	\$134,675.00	\$36,500.00	\$0.00	\$27,000.00	\$0.00	20%	0%
80th & Summit Strom Drain	Larkin Group Inc	3385	18.0%	0.0%	0.0%	\$194,072.80	\$172,629.26	\$18,780.00	\$0.00	\$16,902.00	\$0.00	10%	0%
Waterside Master Plan	Larkin Group Inc	039-8200036	13.0%	8.0%	0.0%	\$667,771.00	\$342,443.00	\$171,212.00	\$19,830.00	\$167,361.00	\$19,831.00	49%	6%
Promenade/Red Barn Children Zone	Larrison Construction Inc.	70050004 B/C	14.0%	10.0%	0.0%	\$4,239,428.60	\$3,246,360.19	\$437,023.05	\$558,196.00	\$366,297.36	\$460,841.90	11%	14%
NE 96th Street Phase 3	Leavenworth Excavating & Equipment Company, Inc		12.7%	6.9%	0.0%	\$2,217,727.20	\$354,854.70	\$284,216.00	\$591,200.00	\$42,520.00	\$0.00	12%	0%
Barry Road Congress to Stoddard	Leavenworth Excavating & Equipment Company, Inc	309-089-7266-xx-8057	0.0%	0.0%	6.0%	\$1,787,742.60	\$828,167.36	\$135,134.40	\$0.00	\$0.00	\$0.00		
Aero Cargo Apron Replacement	Loch Sand and Construction Company	20020197	16.0%	0.0%	0.0%	\$1,963,242.32	\$0.00	\$10,187.00	\$226,971.72	\$0.00	\$0.00	#DIV/0!	#DIV/0!
North Oak Trafficway Improvements, 96th -111th	Loch Sand and Construction Company	309-089-723-XX8000	0.0%	0.0%	7.96%	\$11,263,082.10	\$948,469.00	\$108,737.10	\$768,902.00	\$0.00	\$24,564.74	0%	3%
Rehabilitate Runway 1-19	Loch Sand and Construction Company	19900k01	0.0%	0.0%	16.0%	\$17,321,500.06	\$16,653,832.83	\$1,261,360.00	\$2,013,458.85	\$928,131.26	\$2,237,473.67	6%	13%
Kansas City consortium Disp. Study	Mason Tillman Associates, Ltd		13.0%	8.0%	0.0%	\$422,101.00	\$308,822.00	\$51,350.00	\$31,600.00	\$41,517.00	\$15,800.00	13%	5%
Bartle Hall Expansion & Improvements	Mc Cown Gordon Konrath	284-03030	13.0%	8.0%	0.0%	\$9,813,077.00	\$7,188,799.00	\$1,279,912.00	\$610,900.00	\$969,259.00	\$478,519.00	13%	7%
Bridge Rehabilitation on Town Fork Creek	McDonald & Wagner, Inc	89005506-5507-5008-550-	13.0%	8.0%	0.0%	\$570,194.00	\$182,457.00	\$257,189.00	\$21,870.00	\$17,695.00	\$10,192.00	10%	6%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
Design Professional Services Agreement	McDonald & Wagner, Inc.	89005460, 5483, 5484	13.0%	8.0%	0.0%	\$393,772.00	\$144,071.55	\$124,320.00	\$22,483.00	\$69,686.00	\$0.00	48%	0%
Concrete Rehab/Basins-Flumes	Mega Industries Corp.	8179	2.0%	13.0%	0.0%	\$698,855.00	\$425,625.55	\$19,479.07	\$0.00	\$15,102.00	\$0.00	4%	0%
87th & Hillcrest Tiff Project	Miller Stauch Construction	000416318	15.0%	8.0%	0.0%	\$27,000,000.00	\$1,651,081.00	\$295,758.00	\$70,970.00	\$261,521.00	\$30,090.00	16%	2%
Sprint Arena	Mortenson		15.0%	5.0%	0.0%	\$133,653,360.00	\$24,184,241.00	\$19,830,429.00	\$8,141,480.00	\$2,029,038.00	\$1,038,097.00	8%	4%
MO River NEID/Turkey Creek Plan	MO River NEID/Turkey Creek Plan	81000276	13.0%	8.0%	0.0%	3,484,218.00	\$1,325,436.00	\$452,400.00	\$279,200.00	\$128,153.00	\$0.00	10%	0%
Moscow Helsinki Drive Reconstruction	Musselman & Hall Contractors	62040279	16.0%	8.0%	0.0%	\$785,874.25	\$829,851.30	\$151,707.96	\$56,403.01	\$151,418.75	\$57,075.86	18%	7%
KC Live Street Replacement-Phase 1	Musselman & Hall Contractors	87000001	12.0%	5.0%	0.0%	\$1,336,419.00	\$1,406,760.37	\$161,000.00	\$67,160.00	\$166,217.00	\$41,915.00	12%	3%
CIMO Task Order 3	MWH	4614	13.0%	8.0%	0.0%	\$5,940,000.00	\$5,747,466.00	\$1,178,297.00	\$485,000.00	\$1,058,947.00	\$379,261.00	18%	7%
Liberty District Streetscape Project D	National Streetscape, Inc	89008-18	12.0%	12.0%	0.0%	\$631,165.00	\$0.00	\$95,506.00	\$167,479.00	\$0.00	\$0.00	#DIV/0!	#DIV/0!
Spraygrounds 2006 package1	National Streetscape, Inc	70054806	16.0%	10.0%	0.0%	\$1,089,500.00	\$437,647.97	\$95,506.00	\$167,479.00	\$0.00	\$0.00	0%	0%
Reliability Improvements S. MO River	Progressive Maintenance Technologies, Inc.	04001	15.0%	0.0%	0.0%	\$246,000.00	\$248,606.00	\$36,900.00	\$0.00	\$27,676.00	\$0.00	11%	0%
N. Oak Transmission Main, Phase 2	Pyramid Excavation & Const., Inc.	8145	13.0%	8.0%	0.0%	\$1,706,705.00	\$955,673.88	\$290,000.00	\$65,000.00	\$99,112.83	\$34,440.98	10%	4%
KC Live Utility Rep Phase 3 Package2	Pyramid Excavation & Const., Inc.	50359	9.0%	300.0%	0.0%	\$3,688,500.00	\$3,576,805.00	\$331,965.00	\$110,655.00	\$0.00	\$0.00	0%	0%
Davidson Phase I Storm Drainage Improvements	Pyramid Excavation & Construction, Inc.	89003705	14.0%	10.0%	0.0%	\$529,543.00	\$209,672.66	\$75,400.00	\$54,700.00	\$0.00	\$0.00		
22nd Street Corridor Improvement Section 1A	Radmacher Brothers Excavating Company, Inc	309-089-7007-YXX-01213	5.0%	0.0%	0.0%	\$5,566,944.29	\$1,223,370.41	\$340,138.10	\$0.00	\$0.00	\$0.00	0%	0%
Replacement of Beardsley Road Bridge and Roadway	Radmacher Brothers Excavating Company, Inc	100-089-7237-XX-5409	7.0%	0.0%	0.0%	\$5,791,129.10	\$1,859,245.01	\$1,316,068.00	\$11,023.00	\$165,900.00	\$2,042.50	9%	0%
Municipal Correctional Inst	Rand Construction Company	890638502	9.0%	0.0%	0.0%	\$698,293.00	\$342,814.00	\$265,000.00	\$0.00	\$193,905.00	\$0.00	57%	0%
NKC Water Plant	Rand Construction Company	80000313	19.0%	7.0%	0.0%	\$1,954,700.00	\$9,819,330.00	\$95,578.00	\$343,970.00	\$64,515.00	\$212,356.00	1%	2%
WMR Replacement 85th & Holmes	Rodriquez Mechanical	7699	7.0%	9.0%	0.0%	\$1,462,800.00	\$102,396.00	\$131,652.00			\$0.00		0%
BRPS Improvements	Ross Const	8000531	14.0%	18.0%	0.0%	\$1,394,000.00	\$789,519.00	\$330,447.00	\$1,000.00	\$94,605.00	\$2,669.00	12%	0%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
Ward Pkwy over Dykes Branch	Shafer, Kline & Warren, Inc	210-089-7702-YXX-5512 & 5513	8.0%	13.0%	0.0%	\$132,273.00	\$105,523.00	\$14,700.00	\$32,823.00	\$9,337.00	\$0.00	9%	0%
Kansas City Area	Shafer, Kline & Warren, Inc	8000974	13.0%	8.0%	0.0%	\$166,400.00	\$111,311.00	\$44,420.00	\$4,350.00	\$19,161.00	\$0.00	17%	0%
Independ/Paseo Intermediate Fix	Shafer, Kline & Warren, Inc	100-089-7731-YXX-4143	7.0%	7.5%	0.0%	\$120,810.00	\$114,764.00	\$8,497.00	\$9,000.00	\$8,497.00	\$0.00	7%	0%
Indep Blvd Streetscape ph 3	Shafer, Kline & Warren, Inc	714-089-1950-YXX-7325	11.7%	11.5%	0.0%	\$149,770.00	\$157,832.00	\$24,000.00	\$17,140.00	\$24,000.00	\$0.00	15%	0%
NW 73rd/NW Hampton Bridge	Shafer, Kline & Warren, Inc	89005498/89005500	13.0%	8.0%	0.0%	\$458,520.00	\$268,898.00	\$48,798.00	\$78,050.00	\$42,559.00	\$51,706.00	16%	19%
Widening Barry Road	Shafer, Kline & Warren, Inc	309-089-7266-YXX-1284	16.7%	5.5%	0.0%	\$4,278,414.00	\$2,703,817.00	\$715,815.00	\$236,299.00	\$349,980.00	\$157,851.00	13%	6%
Fire Station 23, Fire Academy Training Tower & M.P	Shaughnessy Fickel and Scott Architects Inc.	PW-023-03069	13.0%	8.0%	0.0%	\$553,650.00	\$523,297.58	\$68,125.00	\$45,257.00	\$60,128.00	\$0.00	11%	0%
12th Street, Troost to the Paseo Blvd. Improvement	SK Design Group, Inc		13.0%	8.0%	0.0%	\$110,550.00	\$40,166.79	\$34,275.00	\$11,640.00	\$33,156.00	\$5,872.00	83%	15%
North Congress Avenue	SK Design Group, Inc	309-896201-yxx-8091	13.0%	8.0%	0.0%	\$127,172.26	\$101,686.83	\$23,000.00	\$17,914.00	\$23,000.00	\$0.00	23%	0%
North Main Improvements	SK Design Group, Inc	309-089-62-xx-3683	13.0%	8.0%	0.0%	\$147,839.50	\$144,441.35	\$32,647.00	\$16,910.00	\$33,668.00	\$0.00	23%	0%
Three Sanitary Sewer Improvement Projects	SK Design Group, Inc	3768, 3767, 3566	13.0%	8.0%	0.0%	\$182,183.66	\$150,469.98	\$35,293.00	\$29,213.00	\$40,018.00	\$0.00	27%	0%
Little Village	SK Design Group, Inc	309-089-6100-XX-3591	24.0%	3.0%	0.0%	\$202,133.00	\$180,027.09	\$49,897.50	\$3,120.00	\$79,897.00	\$0.00	44%	0%
Seven Storm Sewer Improvement Projects	SK Design Group, Inc	3731, 3732, 3734, 3749, 3751, 3760,	13.0%	8.0%	0.0%	\$537,757.83	\$553,066.16	\$74,923.26	\$73,821.00	\$68,213.00	\$0.00	12%	0%
New Economy Parking Lot	SK Design Group, Inc	19980C86	11.0%	7.0%	0.0%	\$10,379,438.15	\$10,088,786.58	\$919,926.00	\$1,359,878.00	\$796,651.00	\$0.00	8%	0%
Water Main Relocation NE 32nd & Garfield	SK Design Group, Inc.	8271	13.0%	8.0%	0.0%	\$15,202.00	\$0.00	\$4,500.00	\$0.00	\$4,500.00	\$0.00	#DIV/0!	#DIV/0!
Financial Advisory Service Retainer	Springsted Incorporated		20.0%	20.0%	0.0%	\$15,000.00	\$10,000.00	\$3,000.00	\$0.00	\$0.00	\$0.00	0%	0%
Standard Parking Corporation	Standard Parking Corporation	841-063-04-01	26.0%	6.0%	0.0%	\$3,836,048.00	\$1,612,919.37	\$713,000.00	\$179,000.00	\$335,078.00	\$0.00	21%	0%
Auditorium Plaza Garage Repair	Structural Engineering Associates	291-01050-2	18.0%	3.0%	0.0%	\$749,545.00	\$691,722.93	\$0.00	\$0.00	\$117,272.00	\$3,756.00	17%	1%
Hot Recycling, Resurfacing, & Coldmilling (47th Street)	Superior Bowen Asphalt Co	CS060075	12.0%	5.0%	0.0%	\$6,667,008.00	\$0.00	\$800,207.00	\$33,510.00	\$0.00	\$0.00	#DIV/0!	#DIV/0!
Hot Recycling, Resurfacing, & Coldmilling (North of the	Superior Bowen Asphalt Co	CS060073	12.0%	5.0%	0.0%	\$3,060,508.00	\$2,578,909.00	\$367,381.00	\$153,176.00	\$31,746.00	\$126,682.00	1%	5%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
New Satellite Parking Lot	Superior Bowen Asphalt Co	1998C86A	21.0%	7.0%	0.0%	\$44,265,764.00	\$44,265,764.00	\$8,713,201.00	\$2,900,000.00	\$9,164,100.00	\$4,187,316.00	21%	9%
Terminal Bldg HVAC Improvements	Sys-Tek	20040262	14.0%	10.0%	0.0%	\$132,077.00	\$120,871.00	\$4,732.00	\$12,880.00	\$8,704.00	\$7,880.00	7%	7%
15 PIAC Projects	Taliaferro & Browne, Inc	89003855	13.0%	8.0%	0.0%	\$483,186.00	\$179,607.75	\$119,707.00	\$63,684.00	\$51,534.00	\$0.00	29%	0%
KC Music Hall Renovations	Taylor Kelly Construction Company	89A00281-004	18.0%	10.0%	0.0%	\$7,110,800.00	\$1,514,570.00	\$927,400.00	\$0.00	\$0.00	\$0.00	0%	0%
Bartle Hall Expansion	Terracon Consultants, Inc	284-03030-4	13.0%	8.0%	0.0%	\$745,000.00	\$699,801.50	\$149,000.00	\$149,000.00	\$146,214.00	\$124,821.00	21%	18%
Kansas City Sprint Arena	Terracon Consultants, Inc.	89000-505-14	13.0%	5.0%	0.0%	\$1,263,165.00	\$170,745.00	\$164,250.00	\$300,325.00	\$0.00	\$87,617.00	0%	51%
KC Live Environmental/Demolition	Tetra Tech EM Inc	87000001	13.0%	8.0%	0.0%	\$1,678,050.01	\$1,548,139.51	\$252,934.00	\$149,340.00	\$335.00	\$135,743.00	0%	9%
KC Live Block 126 Parking Garage	The Cordish Company	TIF FUNDED	15.0%	7.0%	0.0%	\$22,705,692.00	\$13,857,440.00	\$3,371,146.00	\$1,573,201.00	\$263,653.00	\$185,740.00	2%	1%
Music Hall Renovations	The Konrath Group	89A00281-002	13.0%	8.0%	0.0%	\$765,014.00	\$136,491.00	\$153,000.00	\$59,000.00	\$3,900.00	\$0.00	3%	0%
Precon. & Const Advisor Services Aviation Dept	The Konrath Group	20030252	0.0%	0.0%	0.0%	\$1,000,000.00	\$641,626.85	\$0.00	\$0.00	\$54,807.00	\$9,680.00	9%	2%
Fire Station 14	Titan Construction	PW-014-03002	26.0%	8.0%	0.0%	\$4,797,805.00	\$4,284,215.00	\$1,563,637.00	\$394,000.00	\$1,296,169.00	\$325,184.00	30%	8%
N.W. 64th - 68th Street	Tran Systems	89001236	13.0%	8.0%	0.0%	\$319,361.00	\$127,278.50	\$164,250.00	\$300,325.00	\$0.00	\$66,127.00	0%	52%
Lee's Summit F Improvement Study	TransSystems	p101050400	13.0%	8.0%	0.0%	\$413,600.00	\$0.00	\$11,200.00	\$102,700.00	\$0.00	\$0.00	#DIV/0!	#DIV/0!
83rd Street over Kcs RR	TransSystems	89005474	13.0%	8.0%	0.0%	\$191,407.00	\$124,945.82	\$25,123.00	\$11,581.00	\$18,963.00	\$11,248.00	15%	9%
87th St Phase I- Blue River Road to Denver	TransSystems	1990047600	13.0%	8.0%	0.0%	\$891,620.00	\$885,054.37	\$110,000.00	\$165,129.00	\$110,000.00	\$142,457.00	12%	16%
Rehabilitation of 12th Street Viaduct	TransSystems	89005442 & 89005534	13.0%	8.0%	0.0%	\$1,587,528.56	\$1,212,382.97	\$112,742.00	\$141,078.00	\$58,585.00	\$101,119.00	5%	8%
North Oak Corridor Plan	TranSystems	p101040188	13.0%	8.0%	0.0%	\$149,997.00	\$131,466.00	\$74,235.00	\$0.00	\$66,980.00	\$0.00	51%	0%
Waukomis Drive Study	TranSystems	08087	4.0%	17.0%	0.0%	\$409,100.00	\$383,625.31	\$38,300.00	\$71,400.00	\$18,300.00	\$69,699.00	5%	18%
87th Street Phase II- Denver to Newton	TranSystems	P101050107 city 8113	13.0%	8.0%	0.0%	\$1,194,240.00	\$407,285.00	\$89,581.00	\$168,159.00	\$89,581.00	\$15,852.00	22%	4%
Maple woods Parkway	TranSystems	4378	5.7%	13.2%	0.0%	\$1,200,688.20	\$864,171.00	\$73,039.00	\$168,411.00	\$57,591.00	\$115,277.00	7%	13%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
Truman Road	TranSystems	p101040361	13.0%	8.0%	0.0%	\$2,052,057.01	\$1,115,567.59	\$198,892.00	\$163,158.00	\$197,151.00	\$51,739.00	18%	5%
City Hall - 3rd Floor	Tshibanda & Associates		13.0%	8.0%	0.0%	\$ 1,528,430.00	\$ 157,260.00	\$ 175,295.90	\$ 107,874.40	\$0.00	\$0.00	0%	0%
Liberty Memorial Phase III	Turner Construction	7005003	22.0%	8.0%	0.0%	\$9,817,028.00	\$9,726,760.00	\$2,077,855.00	\$526,000.00	\$1,895,514.00	\$492,482.00	19%	5%
System Integrator/MUFIDS	Ultra Electronics	2001C11K	12.0%	8.0%	0.0%	\$ 9,524,515.00	\$ 9,524,515.00	\$ 1,991,733.00	\$ 397,223.00	\$1,556,934.00	\$205,332.00	16%	2%
Round Grove Proj Area	Wade & Associates	81000285	14.0%	10.0%	0.0%	\$732,558.00	\$535,042.00	\$117,242.00	\$87,090.00	\$102,488.00	\$87,090.00	19%	16%
Round Grove Proj Area	Wade & Associates	81000285	14.0%	10.0%	0.0%	\$732,558.00	\$535,042.00	\$117,292.00	\$87,090.00	\$103,961.96	\$87,090.00	19%	16%
Convention Center Ballroom	Walton Construction Company, LLC	284-03030-11	20.0%	14.0%	0.0%	\$19,915,028.68	\$2,357,317.26	\$3,156,777.00	\$988,009.00	\$320,202.00	\$188,043.00	14%	8%
Consolidated Rental Car Facility	Walton Construction Company, LLC	19960C21	14.0%	8.0%	0.0%	\$57,380,060.00	\$36,016,595.00	\$9,635,000.00	\$6,352,197.00	\$7,047,043.00	\$4,057,956.00	20%	11%
Improvements & Maint To Storage Blds	Wellner Architects, Inc	1999-d49	10.0%	10.0%	0.0%	\$85,456.00	\$50,452.69	\$0.00	\$26,884.00	\$0.00	\$24,696.00	0%	49%
Sand & De-Icing Facility	Wellner Architects, Inc	6204-0285	13.0%	8.0%	0.0%	\$70,743.00	\$51,041.24	\$5,000.00	\$7,800.00	\$5,000.00	\$6,815.00	10%	13%
TWA Flight Simulation Bldg Demo	Wellner Architects, Inc	20030256	13.0%	8.0%	0.0%	\$96,400.00	\$53,568.46	\$14,000.00	\$0.00	\$14,000.00	\$0.00	26%	0%
Tokyo Garden Master Plan	Wellner Architects, Inc	2003-0256 AFD 2	13.0%	8.0%	0.0%	\$59,062.00	\$58,865.38	\$0.00	\$25,000.00	\$0.00	\$19,642.00	0%	33%
G-Lot Improvements	Wellner Architects, Inc	2003-0256 AFD 2	13.0%	8.0%	0.0%	\$213,433.50	\$71,708.00	\$103,191.50	\$38,983.00	\$31,389.00	\$3,867.00	44%	5%
Modify Taxicab Facility	Wellner Architects, Inc	2003-0256	13.0%	8.0%	0.0%	\$123,997.00	\$98,960.00	\$0.00	\$10,135.00	\$0.00	\$9,419.00	0%	10%
Fire Station # 18 Renovation	Wellner Architects, Inc		13.0%	8.0%	0.0%	\$189,333.00	\$108,089.00	\$18,120.00	\$30,275.00	\$14,718.00	\$9,303.00	14%	9%
North Satellite Service Center	Wellner Architects, Inc	264-04098	13.0%	8.0%	0.0%	\$244,317.54	\$110,115.19	\$59,940.00	\$38,450.00	\$33,046.00	\$23,671.00	30%	21%
Tee Town Hangers	Wellner Architects, Inc	2003-0256 AFD 2	13.0%	8.0%	0.0%	\$304,322.00	\$153,988.77	\$29,000.00	\$23,600.00	\$23,000.00	\$340.00	15%	0%
Fire Station 29	Wellner Architects, Inc	89000029	13.0%	8.0%	0.0%	\$225,628.33	\$224,833.59	\$16,120.00	\$15,000.00	\$15,662.00	\$15,000.00	7%	7%
Multiple projects	Wellner Architects, Inc	2003-0256	13.0%	8.0%	0.0%	\$1,000,000.00	\$659,948.13	\$185,532.00	\$102,548.50	\$141,353.57	\$35,939.35	21%	5%
Stair Tower Roofing	Wellner Architects, Inc	2003-0256	13.0%	8.0%	0.0%	\$29,810.00	\$4,678.03	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%

Human Relation Department

MWBE Contract Utilization Report

As of September 1, 2006

Project Name	General Contractor	City Project Number	ME Goals %	WEB Goals %	DBE Goals %	General Contract Amount	Total Amount Paid on Contract to date	ME Subcontract Amount	WEB Subcontract Amt	ME Amount Paid to Date	WEB Amount Paid to date	ME % Paid to date	WEB % Paid to date
533 Mexico City Space Planning	Wellner Architects, Inc	2003-0256	13.0%	8.0%	0.0%	\$15,118.00	\$13,304.94	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%
KCI Parking Garage Stair Tower Windows	Wellner Architects, Inc	2003-0256	13.0%	8.0%	0.0%	\$37,304.00	\$28,655.43	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%
Fishing River, Rocky Branch & First Creek	Wilson & Company, Inc., Engineers & Architects	8200044	13.0%	8.0%	0.0%	\$1,151,189.00	\$1,094,866.23	\$270,382.00	\$39,537.00	\$191,814.00	\$31,872.00	18%	3%
Small Main Replacement-P-22 Breen Hill	Wilson Plumbing	8012	4.0%	4.0%	0.0%	\$1,494,949.00	\$59,797.96	\$59,797.96					
NW 64th St. from US HWY	Wilson Plumbing	8000696	4.0%	4.0%	0.0%	\$1,494,949.00	\$462,424.00	\$59,798.00	\$29,899.00	\$5,238.00	\$0.00	1%	0%
CPS Ltl Shoe Creek Interceptor		KCMO WSD CPN 792	0.0%	0.0%	0.0%	\$ 264,400.00	\$ 227,976.00	\$ 18,500.00	\$ 34,600.00	\$ 6,288.00	\$ 12,837.00	3%	6%
Totals			12.6%	8.5%	0.3%	\$855,286,542.66	\$463,384,043.61	\$116,664,803.42	\$61,835,918.45	\$66,601,141.67	\$34,668,166.41	14%	7%