

WATER SERVICES DEPARTMENT, KANSAS CITY, MISSOURI

QUARTERLY PROJECT REPORT

MISSOURI DEPARTMENT OF TRANSPORTATION

Report Date:	Mar-10	
Funding Agency:	MoDOT	
Total ARRA Funding Allocated	\$	13,000,000.00
Other Funds:	\$	15,000,000.00
Total:	\$	28,000,000.00
Awarded To Date:	\$	-
Expended To Date:	\$	-
Balance:	\$	13,000,000.00
No. of Projects:		1
Jobs Created or Retained		

DETAILED PROJECT DESCRIPTION

This project will connect the Brush Creek improvements already completed through the Plaza (and upstream of Troost) to those already completed downstream of Troost at The Paseo. The project will establish the east-west pedestrian connection along the creek; will provide comparable channel improvements from the Plaza to The Paseo; will replace the deteriorating Troost Avenue Bridge over Brush Creek; upgrade the Troost, Volker and 49th Street intersection; and provide for utility relocations and modifications.

Sources of Funds

Project	ARRA Grant	Local
Troost at Brush Creek & Area Improvements	\$ 13,000,000.00	\$ 15,000,000.00

Project Status:

Waterline relocation NTP provided 8/26/09 with completion expected Spring 2010. Sanitary sewer relocation and pedestrian bridge construction NTP provided 12/01/09. Construction has begun. Construction contract for 47th Terrace work bid with award pending recording of the Gates Plaza East Plat. Bids received for construction of the the Main construction package that includes ARRA funding with award Spring 2010. Bid advertising for Transportation Enhancement construction package expected April 2010. Construction is anticipated to begin in Summer of 2010. This project is in the Green Impact Zone that was also awarded TIGER funds.