

ARRA January 2010 Summary Report

Surface Transportation Projects – Public Works Department Traffic Signal Upgrades on 31st Street Traffic Signal Upgrades on 39th Street

March 20, 2009: Categorical Exclusion Determination and Programming Data forms were submitted to Missouri Department of Transportation (MODOT)

March 23, 2009: Field measurements were taken during the week of March 23 for both corridors at 31st Street Corridor and 39th Street Corridor

April 07, 2009: Received categorical Exclusion approval from MODOT

April 28, 2009: The design was completed and plans were submitted to MODOT for preliminary review.

May 07, 2009: Cultural Recourse Historic Section 106 project information form was submitted to MDNR for approval.

May 21, 2009: Received MDNR Section 106 clearance stating no adverse effect .

July 20, 2009: Final Plans, specification and engineers estimate was sent to MODOT for final approval.

July 24, 2009: Received comments back from MODOT for the both the projects.

August 10, 2009: Revised plans were sent to MODOT to reflect MODOT comments from July 24th letter.

September 17, 2009: Received MODOT PS&E approval and authorization to bid the project.

September 02, 2009: MODOT and city Federal Aid program agreement was received and executed by City.

October 27, 2009: The bid was scheduled for Oct 27, 2009.

November 07, 2009: The bid tabs and recommendation letter to award the contact were sent to Director of Public Works.

November 12, 2009: Received MODOT concurrence letter stating the contract to be awarded to Black & McDonald for ARRA-ES04(020) 31st Street Corridor, signal upgrade.

November 23, 2009: Received MODOT concurrence letter stating the contract to be awarded to Electrical System, Inc. for ARRA-ES04(022) 39th Street Corridor, signal upgrade.